

SFY 2006 NOACA-ATTRIBUTABLE FUNDED PROJECT MONITORING REPORT
 (INCLUDES ENHANCEMENT, PLANNING AND TRANSIT RELATED PROJECTS)
 March 17, 2006

PID NO.	COU	NOACA ATTRIBUTABLE FUNDED PROJECT	SPONSOR	ODOT	
				AWARD DATE	MOST RECENT MILESTONE
79041	REG	SFY 2006 STATE IMPLEMENTATION PLAN PROGRAM	NOACA	NA	FUNDS ENCUMBERED 5/6/05 WITH SFY 2005 SIP.
77561	REG	SFY 2006 NOACA REGIONAL TRANSP. SUPPLEMENT (PLNNG & RSRCH)	NOACA	NA	FUNDS ENCUMBERED 7/18/05.
76630	REG	SFY 2006 OZONE ACTION DAY PROGRAM	NOACA	NA	FUNDS ENCUMBERED 7/18/05.
24328	LOR	OBERLIN-ELYRIA RD (BUTTERNUT RIDGE RD TO ELYRIA SCL)	LOR CO ENG	9/14/05	FUNDS ENCUMBERED 7/25/05.
75391	LAK	LAKESHORE BLVD BIKE LANE IMPROVEMENTS (HOPKINS RD TO CORDUROY F	MENTOR	12/15/05	FUNDS ENCUMBERED 8/30/05.
76046	CUY	ST CLAIR AVE (PHASE II) E 140TH ST TO CLEVELAND ECL	CUY CO ENG	3/31/06	FUNDS ENCUMBERED 10/12/05.
17692	CUY	SR 175-07.38 (LYNDHURST SIGNALS) RICHMOND RD AND BRAINARD RD	LYNDHURST	10/27/05	FUNDS ENCUMBERED 10/31/05.
77590	CUY	WOODLAND AVE (OVER GCRTA AND NS RR, BETWEEN E 86 ST & E 92 ST)	CLEVELAND	10/27/05	FUNDS ENCUMBERED 10/31/05.
78150	REG	SFY 2006 ROAD CREWZER PROGRAM	ODOT 12	NA	FUNDS ENCUMBERED 1/31/06.
76646	CUY	CUYAHOGA COUNTY SFY 2006 WORK ACCESS & TRANSPORTATION PROGRAM	GCRTA	NA	FUNDS ENCUMBERED 1/31/06.
5251	CUY	<i>SNOW RD - RW (GRADE SEPARATION AT B&O RR)</i>	<i>BROOK PARK</i>	<i>08/26/06</i>	<i>FUNDS ENCUMBERED 2/23/06.</i>
22916	CUY	FAIRMOUNT BLVD (CEDAR RD TO CLEVELAND HEIGHTS ECL)	CUY CO ENG	6/1/06	CONTRACT AWARDED 11/17/05.
9699	CUY	BASSETT/CROCKER RD (BAY VILLAGE SCL TO LAKE RD)	CUY CO ENG	3/31/06	<i>PROJECT ADVERTISED 2/27/06. BIDS DUE 3/21/06.</i>
8554	CUY	CEDAR RD PHASE II (TAYLOR RD TO GREEN RD)	CUY CO ENG	6/1/06	<i>PROJECT ADVERTISED 3/6/06. BIDS DUE 3/27/06.</i>
75401	CUY	CITY RACKS/CITY SEATS PROGRAM	CLEVELAND	5/25/06	PLAN PACKAGE RECEIVED IN ODOT CENTRAL OFFICE 2/6/06.
80288	CUY	GCRTA SFY 2006 & 2007 REPLACEMENT BUSES	GCRTA	NA	ON 12/9/05, NOACA AND GCRTA REQUESTED A TRANSFER OF FUNDS FROM FHWA TO FTA AS SOON AS PRACTICAL.
75399	CUY	MORGANA RUN TRAIL (formerly WHEELING & LAKE ERIE BIKEWAY)	CLEVELAND	4/13/06	<i>PROJECT ADVERTISED 3/13/06 & 3/20/06. BIDS DUE 4/5/06.</i>
25774	CUY	OLMSTED FALLS SIGNALS (ALONG COLUMBIA RD, BAGLEY RD & SPRAGUE RD)	OLMSTED FALLS	5/11/06	PLAN PACKAGE RECEIVED IN ODOT CENTRAL OFFICE 2/9/06.
15345	CUY	SR 3-5.32 (PARMA SIGNALS) - PROJECT 1	PARMA	3/16/06	<i>BID LETTING DELAYED FROM 3/8/06 to 3/16/06.</i>
80290	LAK	EASTLAKE STADIUM (SR-91 & SR-640) COMMUTER BUS SERVICE (3RD OF 3 YR. f	LAKETRAN	TBD	ON 12/9/05, NOACA REQUESTED A TRANSFER OF FUNDS FROM FHWA TO FTA AS SOON AS PRACTICAL.
80291	LAK	MARKET ST PARK & RIDE LOT (MARKET ST & HOPKINS RD IN MENTOR)	LAKETRAN	TBD	ON 12/9/05, NOACA REQUESTED A TRANSFER OF FUNDS FROM FHWA TO FTA AS SOON AS PRACTICAL.
9247	LAK	SR 84-00.43 (US 6 TO 0.25 MI NORTH OF IR 90)	WICKLIFFE	2/23/06	<i>BIDS OPENED 3/8/06. LOWEST BID EXCEEDS ESTIMATE BY 13%.</i>
15098	LAK	US 20-05.80 (CHAGRIN RIVER TO 0.04 MI WEST OF WILLOUGHBY ECL)	WILLOUGHBY	3/16/06	<i>BIDS OPENED 3/8/06.</i>
77460	LOR	FERNDALE AVE (PT II) WARWICK RD TO SHEFFIELD RD - RW	SHEFFIELD LAKE	12/1/05	REAL ESTATE AGREEMENT BEING PREPARED.
76649	LOR	LORAIN COUNTY SFY 2006 TRANSPORTATION BROKERAGE PROGRAM	LCT	NA	NA
77991	LOR	LORAIN COUNTY TRANSPORTATION CENTER	LCT	TBD	<i>ON 3/3/06, NOACA REQUESTED A TRANSFER OF \$540,000 OF THE \$600,000 E/STP-M FUNDS FROM FHWA TO FTA AS SOON AS PRACTICAL. \$60,000 WILL REMAIN IN FHWA ACCOUNTS.</i>
25747	LOR	US 20-06.00 (00.59 MI WEST OF SR 58 TO 08.56)	ODOT 3	4/27/06	<i>PROJECT AWARD REVISED TO 4/27/06.</i>